

Idaho National Engineering & Environmental Laboratory  
Bechtel BWXT Idaho LLC.

## DIRECT PUSH WASTE ZONE LYSIMETERS

### Summary:

Lysimeters were installed by direct push into the Subsurface Disposal Area (SDA) transuranic waste zone as part of the Type B integrated probing project. These probes will collect water samples from within the TRU waste and from the underburden immediately below the TRU waste. Analysis of these water samples will help to define the oxidation states, solubilities and rate of contaminant leaching from the waste. Lysimeter data will help investigators better understand the fate and transport of contaminants. Lysimeter sample analyses may indicate that contaminants are not leaching as quickly as current models are predicting and this evidence will be vital to decision makers for study remedy selection.



Prior to deployment of the Type B probes the data collection method of choice was to be coring into the waste zone. Five different Type B probes were installed as part of the Type B integrated probing project to collect the same information that would have been obtained from coring. Much more data can be derived from the probes. About 300 probes are planned to be installed in lieu of approximately 20 cores, and therefore much better coverage of the waste zone is achieved. The probes will provide data that will be used to determine what the prudent remedial alternative should be for the SDA.






Cost estimates for the sampling of the waste using the coring option were approximately 18 million dollars, based on obtaining 20 cores from Pits 4, 5, 10 and two of the Soil Vault Rows. The approximate cost to deploy the probes was \$9.4M in FY '00 and FY '01. Using the full suite of Type B Waste Zone Probes can save the project approximately \$8.5M. If this cost avoidance is divided by the five probes then the savings per probe is approximately \$1,708,000.

This deployment helps to satisfy STCG needs 6.1.01 (In-Situ Debris Characterization for Partial Retrieval), 6.1.02 (Real Time Field Instrumentation for Characterization and Monitoring Soils and Groundwater) and 6.1.27 (Integrated Suite of In Situ Instruments to Determine Flux in the Vadose Zone).

### Qualitative Benefit Analysis

Programmatic Risk	●	The OU 7-13/14 RI/FS noted a lack of leachate data below the SDA waste. Lysimeters are specifically designed to obtain these data. Therefore, the FS managers may be required to recommend the most conservative remedy.
Technical Adequacy	◐	The Lysimeters were custom-made for the SDA probing project.

Safety	 <p>The safety aspect of the integrated probing project is vastly improved over the baseline drilling and coring effort. Avoided are the risks associated with drilling rig activities, and the risks of handling and sampling cored waste zone materials. There is also a reduction in exposure to contaminants as all waste is left in place. An Engineering Design File was completed for the Lysimeters and was reviewed and approved by the project safety engineer.</p>
Schedule Impact	 <p>All Type B probes will be installed by year-end FY01. This is approximately 18 months ahead of the date when coring could have been completed assuming no setbacks.</p>

				
Major Improvement	Some Improvement	No Change	Somewhat Worse	Major Decline

Quantitative Benefit Analysis							
Cost Impact Analysis	<p>Cost estimates for the sampling of the waste using the coring option were approximately 18 million dollars, based on obtaining 20 cores from Pits 4, 5, 10 and two of the Soil Vault Rows. The approximate cost to deploy the probes was \$9.4M in FY '00 and FY '01. Using the full suite of Type B Waste Zone Probes can save the project approximately \$8.5M. If this cost avoidance is divided by the five probes then the savings per probe is approximately \$1,708,000.</p> <table> <tr> <td>Annual Savings for total project</td><td>\$8.54 M</td></tr> <tr> <td>Life Cycle Cost Savings per probe</td><td>\$1.708 M</td></tr> <tr> <td>Return-On-Investment (ROI)</td><td>91 %</td></tr> </table>	Annual Savings for total project	\$8.54 M	Life Cycle Cost Savings per probe	\$1.708 M	Return-On-Investment (ROI)	91 %
Annual Savings for total project	\$8.54 M						
Life Cycle Cost Savings per probe	\$1.708 M						
Return-On-Investment (ROI)	91 %						

**Worksheet 1: Operating & Maintenance Annual Recurring Costs**

Expense Cost Items *	Before (B) Annual Costs	After (A) Annual Costs
1. Equipment	\$ 1,472,534.00	
2. Purchased Raw Materials and Supplies	\$ -	\$ -
3. Process Operation Costs:	\$15,730,063.00	
Utility Costs	\$ -	\$ -
Labor Costs	\$ 690,200.00	\$ -
Routine Maintenance Costs for Processes	\$ -	\$ -
Subtotal	\$16,420,263.00	\$ -
4. PPE and Related Health/Safety/Supply Costs	\$ -	\$ -
5. Waste Management Costs:		
Waste Container Costs	\$ -	\$ -
Treatment/Storage/Disposal Costs	\$ -	\$ -
Inspection/Compliance Costs	\$ -	\$ -
Subtotal	\$ -	\$ -
6. Recycling Costs		
Material Collection/Separation/Preparation Costs:		
a) Material and Supply Costs	\$ -	\$ -
b) Operations and Maintenance Labor Costs	\$ -	\$ -
Vendor Costs for Recycling	\$ -	\$ -
Subtotal	\$ -	\$ -
7. Administrative/other Costs	\$ -	\$ -
Total Annual Cost:	\$17,892,797.00	\$ -

\* See attached Supporting Data and Calculations.

**Worksheet 2: Itemized Project Funding Requirements\***  
(i.e., One Time Implementation Costs)

Category	Cost \$
<b>INITIAL CAPITAL INVESTMENT</b>	
1. Design	\$ 1,500,000
2. Purchase	\$ 5,300,000
3. Installation	\$ 1,500,000
4. Other Capital Investment (explain)	\$ -
<b>Subtotal: Capital Investment= (C)</b>	\$ 8,300,000
<b>INSTALLATION OPERATING EXPENSES</b>	
1. Planning/Procedure Development	\$ 250,000
2. Training	\$ 50,000
3. Miscellaneous Supplies	\$ 150,000
4. Startup/testing	\$ 300,000
5. Readiness Reviews/Management Assessment/Administrative Costs	\$ 300,000
6. Other Installation Operating Expenses (explain)	\$ -
<b>Subtotal: Installation Operating Expense = (E)</b>	\$ 1,050,000
7. All company adders (G & A/PHMC Fee, MPR, GFS, Overhead, taxes, etc.)(if not contained in above items)	\$ -
<b>Total Project Funding Requirements=(C + E)</b>	\$ 9,350,000
Useful Project Life = (L)      1 Years      Time to Implemen      0 Months	
<b>Estimated Project Termination/Disassembly Cost (if applicable) = (D)</b>	\$ -
(Only for Projects where L<5 years; D=0 if L>5 years)	
<b>TOTAL LIFE-CYCLE COST SAVINGS CALCULATION FOR IPABS-IS</b>	
(Before - After) x (Useful Life) - (Total Project Funding Requirements + Termination)	
Total Life Cycle Cost Savings Estimate = (B - A) x L - (C+E+D)	\$8,542,797
<b>RETURN ON INVESTMENT CALCULATION</b>	
Return on Investment (ROI) % =	
$\frac{(Before - After) - [(Total Project Funding Requirements + Termination)/Useful Life]}{[Total Project Funding Requirements + Project Termination]} \times 100$	
$ROI = \frac{(B-A)-[(C+E+D)/L]}{(C+E+D)} \times 100 \quad 91 \quad \%$	
O&M Annual Recurring Costs:	Project Funding Requirements:
Annual Costs, Before= \$17,892,797 (B)	Capital Investment= \$ 8,300,000 (C)
Annual Costs, After= \$ - (A)	Installation Op. Exp= \$ 1,050,000 (E)
Net Annual Savings= \$17,892,797 (B-A)	Total Project Funds= \$ 9,350,000 (C+E)
Note: Before (B) and After (A) are Operating & Maintenance Annual Recurring Costs from Worksheet 1.	

### 1 Equipment

The Equipment cost here is taken from a cost estimate completed in March '01 for coring in the SDA. The line item was identified as DSE spare parts & consumables.

### 3 Process Operation Costs

This large amount was the total of estimated costs for several operations. These were Operational Cold Testing, Coring activities in Pit-9, Subcontractor support, Sampling analysis and characterization.

#### Labor

This amount was identified in the cost estimate as Phase II safety analysis, and Design support.


## SCIENCE AND TECHNOLOGY BENEFIT ANALYSIS DEPLOYMENT APPROVALS

**Technology Deployed:** DIRECT PUSH WASTE ZONE LYSIMETERS


**Date Deployed:** 06/07/01

**EM Program(s) Impacted:** Environmental Restoration Program

### Approval Signatures

  
\_\_\_\_\_  
Contractor Program Manager 8/23/01  
\_\_\_\_\_  
Date

N/A  
\_\_\_\_\_  
Contractor Program Manager \_\_\_\_\_  
Date

  
\_\_\_\_\_  
DOE-ID Program Manager 8/23/01  
\_\_\_\_\_  
Date

N/A  
\_\_\_\_\_  
DOE-ID Program Manager \_\_\_\_\_  
Date